

GOVERNMENT OF TELANGANA
ABSTRACT

Irrigation & CAD Department – Completion of on-going Major and Medium Irrigation Projects –Comprehensive measures – Further extension of time beyond the final EOT granted under G.O.Ms.No. 146, I&CAD(REFORMS) Department, Dt. 08.10.2015 read with G.O.Ms.No.24, I&CAD (REFORMS) Department, Dt: 08-05-2017 for one more working season not exceeding July 2018 for (36) packages by extending the benefits of G.O.Ms.No.146, Dt: 08-10-2015 to complete them finally –Orders -Issued.

IRRIGATION AND CAD (REFORMS) DEPARTMENT

G.O. Ms. No. 111

Dated : 06-11-2017.
Read the following:-

1. G.O.Ms.No.146,I&CAD(REFORMS)Department, Dt: 08-10-2015.
2. G.O.MS.No.24, I&CAD (REFORMS)Department, Dt: 08-05-2017.
3. From the Engineer-In-Chief (I), Hyderabad, Lr.No.ENC(I)/DCE-IV/OT4/ AEE-11/Price adjustment, Dt: 29-08-2017.
4. From the Engineer-In-Chief (I), Hyderabad, Lr.No.ENC(I)/DCE-IV/OT4/ AEE-11/Price adjustment, Dt: 09-10-2017.

O R D E R:

In the reference 1st read above, the Government have issued orders on Comprehensive Measures for early completion of the long delayed ongoing Major and Medium Irrigation projects of 25 Nos involving 111 Packages duly considering the price adjustment for Labour & Other materials apart from the Cement, Steel, Fuel and EM & HM Escalation provided in the agreement conditions. Subsequently, Government vide G.O.2nd read above have issued orders including another (5) packages for relief under G.O.Ms.No.146, I&CAD (REFORMS) Department, Dt. 08.10.2015 with clarification on the said G.O.

2. In the references 3rd read above, the Engineer-In-Chief (Irrigation) has stated that, accordingly the proposals were submitted by the project authorities and based on the recommendations of SLSC, HPC had examined the proposals for different packages and orders were issued for individual packages indicating the time-frame (Final EOT) for completion of the above packages in all respects.

3. The Engineer-In-Chief (Irrigation) has further stated that, out of 116 packages considered vide G.O.Ms.No.146, I&CAD(REFORMS) Department, dt. 08.10.2015 and G.O.MS.No. 24, I&CAD (REFORMS) Department, Dt: 08-05-2017, 33 packages have been dropped from the purview of G.O.Ms.No.146, I&CAD (REFORMS) Department, Dt. 08.10.2015 due to technical reasons (Pre-closer and Re-engineering). Out of the remaining 83 eligible packages, 74 packages have been approved by the Government with Final EOT granted.

4. The Engineer-In-Chief (Irrigation), Hyderabad has requested the Government for further extension of time beyond the Final EOT granted in respect of 36 packages among the above 74 packages (with the balance packages proposed to be completed within the final EOT granted) with one of the main bottle necks had been delay in Land Acquisition of these works due to legal cases on GO.Ms.No123, Revenue (JA&LA) Department, Dt:30-07-2015 and thus the total process of Land Acquisition was hampered. Further due to formation of new districts there was delay in taking up Land acquisition process in view of new SDC, Land acquisition authorities and for bifurcation of work load etc., The Government had issued direction on new Land Acquisition Act for processing of Land acquisition and published on 17-05-2017 and LA process is just picking up.

(Contd....P-2)

//2 //

5. Government after careful examination of the matter hereby consider the proposal for Extension of Time (EOT) beyond the final EOT granted under G.O.Ms.No.146 for one more working season not exceeding July 2018 for 36 packages (list appended to this order), by extending the benefits of G.O.Ms.No. 146, I&CAD(REFORMS) Department, Dt. 08.10.2015 read with G.O.Ms.No.24, I&CAD (REFORMS) Department, Dt: 08-05-2017 to complete them finally.

6. The Engineer in Chief (Irrigation), Hyderabad shall take necessary action accordingly duly furnishing detailed proposals of package wise extension of time with SLSC recommendations for approval by the Government.

7. This order issues with the concurrence of Finance (WP) Department vide their U.O.No.12940/274/WP/A1/17, Dt: 03-11-2017.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

Dr. SHAILENDRA KUMAR JOSHI
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To

The Engineer-In-Chief (Irrigation), Jalsoudha Building, Hyderabad.

All Engineer-In-Chief's and the Chief Engineers, Irrigation & CAD Department.

Copy to:-

The Finance (W.P) Department.

The GA (Cabinet) Department.

The Accountant General /Principal Accountant General, Telangana, Hyderabad.

The Director Works & Accounts, Telangana, Hyderabad.

P.S. to Addl. Secretary to Hon'ble Chief Minister.

P.S. to Hon'ble Minister, I&CAD Department.

P.S. to Chief Secretary to Government.

P.S. Special Chief Secretary, I&CAD Department.

The Dy. Director Monitoring Wing, I&CAD Department

All Sections/Offices in I & CAD Department.

SF/SC (8562/Reforms/2017).

//FORWARDED::BY ORDER//

SECTION OFFICER

Annexure to G.O.Ms.No. 111, I & CAD (Reforms) Department, Dated: 06-11-2017.			
List of 36 Packages for which the extension of time is sought for beyond the final EOT granted under G.O.Ms.No.146, I&CAD(REFORMS) Department, Dt. 08.10.2015 & G.O.Ms.No.24 I&CAD (REFORMS) Department, Dt: 08-05-2017			
Sl. No	Name of the Project	Pkg. No.	Final EOT Approved under G.O.146
I	MGKLIS		
1	MGKLIS	28	31-12-2017
2	MGKLIS	29	30.06.2018
3	MGKLIS	30	30-06-2017
4	MGKLIS	Stage-III	30-06-2017
II	RBLISP		
5	RBLISP	14	30-06-2017
6	RBLISP	18	31-12-2016
7	RBLISP	21	31-12-2016
8	RBLISP	22	31-12-2016
9	RBLISP	27	30.06.2017
10	RBLISP	46	30.06.2017
11	RBLISP	SBBR Gates	30.06.2017
IV	JNLIS		
12	JNLIS-	98	31-12-2016
13	JNLIS-	100	31-08-2017
14	JNLIS	104	30-06-2017
15	JNLIS	105	31-08-2017
16	JNLIS	106	30-06-2017
17	JNLIS	107	31-12-2017
18	JNLIS	108	31-12-2017
19	JNLIS-	109	31-03-2017
V	MBR Singur Project		
20	MBR Singur canals	Singur Canals	30-06-2017
VI	JCRDLIS		
21	JCRD LIS (Phase I)	C2-45	31-07-2016
22	JCRD LIS Phase I	C2-46	31-03-2017
23	JCRD LIS Phase II	C2- RS Ghanpur	30-09-2017
24	JCRD LIS Phase II	4L Disty	30-06-2017
VII	SRSP Stage II		
25	SRSP-II	53	31-07-2017
26	SRSP - II	C2-54	30-06-2017
27	SRSP-II	55	31-07-2017
VIII	Yellampally Project		
28	SYP-	Canal Package III	30-06-2017
29	SYP-	Manthani LIS	30-06-2017
X	AMRP		
30	AMRP SLBC	110	28-06-2017
XI	Medium Irrigation Projects		
31	Gollavagu Project	10	30-06-2017
32	Ralivagu	11	31-05-2016
33	Nilwai - a/c Peddavagu	12	30-06-2017
34	Peddavagu Jagannathpur	19	30-06-2017
35	Palemvagu	7	31-05-2017
Additional PACKAGES included in G.O. 146 as per G.O.Ms No.24			
36	SRSP -II	58	30-09-2017

Dr. SHAILENDRA KUMAR JOSHI
SPECIAL CHIEF SECRETARY TO GOVERNMENT

//FORWARDED::BY ORDER//

SECTION OFFICER